G. R. S 59]

GENERAL AND REVENUE SECRETARIAT.

1909-10

(Municipal C.

File No. 89-09

Serial Nos. 142

Papers Filed.

Month January 1910

SUBJECT.

Operations of the Mysore city Improvement Trust Board

PREVIOUS REFERENCES.	LATER REFERENCES.
M.C. 488-08 8½ 1248 B. Jany 1909	

G R.S 11] 1909-1910

GENERAL AND REVENUE SECRETARIAT

(26.)

NOTES.

File No 89

FILE HEADING.

Operations of the Singapore City Improvement Trust Board

From

The Chairman

No. 926 Dated 21.12.'09 Received 27.12.1909

Diary No 1387 | Enclos. 2 | Spare Copies — | Serial No. 1

BRIEF ABSTRACT OF LETTER.

Submits statements showing the projects already sanctioned and the amount spent on them up to end of 1908-'09 as also the projects to be sanctioned hereafter, and states that the entire operations are expected to be completed by the end of the year 1913-1914.

NOTES AND ORDERS.

Statement A shows a sum of $ 16,52,290 as having been spent up to end of June 1909 Rent, according to the figures recently obtained from the Comptroller's Office for the information of the Under-Secy. (Box V) the amount so spent

Notes—First sheet

GPB—30,000—8-4-07

G. R. S. 12]
General and Revenue Secretariat

Ml File No. 89 of 1909

Serial No.

Re Agent Canal wks Rs 20,68,182/- Mis
Dalby amount, very probably, includes
Establishment Charges
Submitted for orders
MLD 2 Forwarded to Br II
31/12/09 as the information was
called for at the instance
of Mr Krishna Rao (Vide his
note dated 17 6 09 in the file no
488 of 1908)
4 1 10 MLD

Submitted 3 Seen & returned
Ml 4/1/10 MLD Br IV
4/1/10

4 Submitted for orders
MLD Br. 5 Submitted for inspor-
07/ mation
18 Cr) 12 1-10 MLD

6 Seen MLD 14/1/10

7/11
17/1/10

7 Please put up draft recording
17/1/10 MLD

8 Draft Submitted
MLD 20/1/10 9 Issued
21-1-10 MLD

Note—Contin sheet.

G. R. S. 12]
General and Revenue Secretariat.

Nil File No. 29 of 1907

Serial No	
1	G O No 1413-16 & 27 ; to Report on the Chairmanship Letter

D 4381 $\frac{17}{08}$.

1909.

From

The CHAIRMAN of the Board of
Trustees for the Improvement
of the City of Mysore

To

The SECRETARY to the Govt of
His Highness the Maharaja of
Mysore, Gen and Rev Depts

Dated } 25th Dec 1909
Despatched }
Received

General No 926

Enclosures Two statements

SUBJECT

Submitting two statements A and B, the former showing the --- amount spent upto the end of 1908-1909 out of the sanctioned expendi--ture and the latter the amount of expenditure yet to be sanctioned -- for projects to be hereafter submit--ed, and stating that the entire -- operations of the Board will be -- completed by the end of the of ing year 1910-1911

25 12 09

1,88 16

Mysore City Improvement Trust Board,
Chairman's Office,
Dated, Mysore, 21st December 25

From

M Kantharaja Urs, Esq , B A

Chairman of the Board of Trustees,

Mysore City Improvements.

To

C S Balasundaram Iyer, Esq , B A

Secy. to the Govt of His Highness the Maharaja

of Mysore, Gen. and Rev

SIR,

In reply to your docket No.12345/M L.dated the June last and the subsequent reminder No 3831 M L dated the 1st November 1909, enquiring for how many years more the --- annual grant of 3 lacs is likely to be required for working out the estimates for the improvements of the Mysore City, I have the honour to enclose herein two statements A and B, the former showing the amount spent up to the end of 1908-1909 out of the sanctioned expenditure and the latter, the amount of expenditure yet to be sanctioned for projects to be hereafter submitted, and to state that as expressed in para 35 of the Administration Report of the Trust Board 1908-1909, an extract from which is appended below for reference, the Trustees for the Improvements of the City hope to be able to complete the entire operations within

the next three or four years (i.e.) by the end of the offi-
-cial year 1913-1914.

I have the honour to be,

Sir,

Your most obedient servant,

Chairman.

Para 35 of the Annual Administration Report of the Trust Board for 1908-1909.

" Statement No.VI appended to this report shows the amount of each estimate sanctioned by the Government and the amount spent up to the end of the year under report. From this it will be seen that about Rs.8,85,257/- is still required to carry out the sanctioned works therein named. The amount required for executing the improvement schemes to be hereafter taken up by the Board is approximately ---- computed at nine lacs, and the Trustees for the Improvement of the City of Mysore hope to be able to complete the entire operations within the next three or four years with the ---- annual Government grant of 3 lacs, before handing over the improved areas to the Municipality."

	Brought forward			1,490,730	10,65,745
18	Drainage and other works in Block 92 & 93 a portion of no U Drainage area	2312-14 / ml(83 06)-2	D 11-9-06	6,432	7,030
19	Supplying water to the new Bodda Halagere	4346-7 / 168-4	D 24-11-04	8,572	8,282
20	Constructing a covered septic tank in no U Drainage area	6920-2 / ml(320-06-4)	D 7-2-07	5,750	5,560
21	Acquisition and demolition of insanitary houses in a portion of Krishnaraja Mohalla	6925-6 / ml 212-06	D 8-2-07	82,710	93,400
31	Constructing Drainage works in Lakshmipura Extension	7807-11 / ml 59-08-4	D 12-2-09	17,135	6,500
32	Constructing a cross road from Tank Bund to Boddibagal			1,660	
	Total			25,37,547	16,52,290

27	Laying cast iron Pipes to supply water to Chettinahalli Extension	7436-8 Ml 364-07-2	8 — 29-1-08	7,251	7,251
28	Improvements in the fort of Mysore	4742-46 Ml 64-08-5	8 — 20-11-08	6,12,620	1,10,000
29	Constructing a new Health Camp at Chettinahalli				7,000
30	Arching over Col purchasers Drain in the Mysore City and filling it to the ground level	7812-5 Ml 145-08-4	8 — 12-2-09	6,990	4,000
31	Constructing Drainage walls in Lakshmi-pura Extension	7807-11 Ml 59-08-4	8 — 12-2-09	17,135	6,500
32	Constructing a cross road from Tank Bund to Siddibagal			1,660	
	Total —			25,37,547	16,52,290

for Chairman

	Brought forward ———			1,490,730	10,65,745
18	Drainage and other works in Blocks 92 & 93 a portion of no V Drainage area	2312-14 / ml (83 06)-2	D— 11-9-06	6,432	7,030
19	Supplying water to the new Bodda Halapura	4346-7 / 168-4	D— 24-11-04	8,572	8,282
20	Constructing a covered seeptic tank in No V Drainage area	6920-2 / ml (320-06-4)	D— 7-2-07	5,750	5,560
21	Acquisition and demolition of in-sanitary houses in a portion of Krishnaraja Mohalla	6925-6 / ml 212-06	D— 8-2-07	82,710	93,400
22	Cozintergrading Purnaiah Nalla in Mysore	7336-39 / ml 361-06-04	D— 26-2-07	7,470	7,195
23	Supplying water to Jalapura Extension	6245-46 / 301-2	D— 23-1-05	1,483	1,434
24	Laying pipeline to Idga Extension	7344-6 / ml 393-06-2	D— 21-2-05	750	746
25	Cutting and forming roads and conservancy lanes in the Chettinahalli Extension	9086-8 / ml 434-06-2	D— 2-4-07	8,709	8,129
26	Sanitary Improvements of remaining Blocks of No III Drainage area	5950-3 / ml 229-07-2	D— 20-12-07	2,179,585	38,000

11	Filling in the northern arm of Dodakere and running a road across it from Ittigegud	2773-4 / ml 67-06-2	D	6-9-06	1,36,793	1,09,300
		9074-6 / (192-04)-4	D	31-3-05		
		11111-12 / ml 354-15-4	D	27-4-09 and	42,622	39,800
12	New Idga Extension to the north of Mysore City	7357-61 / ml (112-05)-5	D	16-1-06	54,490	34,500
13	Purchase of Stoneware pipes from Messrs Doulton & Co, and Laying them.	9355-7 / ml 36-04-10	D	10-4-05	1,17,282	1,14,300
14	Supplying water to the Idga Extension from the service reservoir	1267-9 / ml (16-05)-2	D	3-8-05	12,000	10,758
15	Sanitary Improvements of No III Drainage area	7191-3 / 189-06-3	D	19-2-07	1,89,000	1,29,000
16	Acquisition of properties lying outside the area comprised within the sanctioned Scheme					31,965
17	Drainage and other works of Weavers Lines	9636-8 / ml (412-04)	D	18-4-05	6,000	6,545
	Carried Forward				14,90,730	10,65,745

		Govt order sanctioning the project	Amount sanctioned	Exp to end of June 1909	Remarks
1	Construction of Experimental Houses in Galapuri	3466-7 / L & 106-3 — 11-3-04	9,139	6,439	Works closed and complete reports submitted
2	Construction of -do- do- in Idga Extension	Do	15,691	16,070	
	Total		24,830	22,509	
3	Sanitary Improvements of Galapuri Drainage area	5021-22 / L & 106-03 — 24-6-04	17,694	17,615	
4	Do do- do- of Idga Drainage area	5018-19 / L & 106-3 — 24-4-04	13,441	13,030	
5	Do do do of No I Drainage area	7258-60 / mL 208-06-4 Dt 21-2-07 and 5593-6 / mL 146-08-2 Dt 10-12-08	1,39,029	1,24,350	
6	Sanitary Improvements of Ittigegud Drainage area	4910-11 / L & 106-03 Dt 17-6-04; 6835-8 / mL 148-08-2 Dt 23-1-09	65,836	60,400	
7	Sanitary Improvements of Nazarbad Drainage area	7664-6 / mL 207-06-4 Dt 6-3-07; 5590-2 / mL 147-08-2 Dt 10-12-08	1,03,953	93,800	
8	Do- do- do. of No II Drainage area	6772-3 / 118-06-5 Dt 6-2-05	5,43,319	5,09,200	
9	Formation of a New Dodda Holagere to the South of Weaver's Lines	4938-9 / L & 106-3 Dt 8-6-04	49,271	53,200	
10	Acquisition of the present Doddaholagere	1946-7 / L 936-02 Dt 5-9-04			

Statement B.

Shewing the projects for the Improvement of the city of Mysore to be submitted for sanction of Government.

Office of the Chairman of the Board of Trustees for the Improvement of the city of Mysore
Dated 16th November 1909

M. Krishnaswamy Rao
for Chairman

		1,76,000
5	Formation of a New Bodda Holagre to the South of Weaver's Lines.	29,300
	Total Project	7,94,600
6	House Connections.	1,01,328
	Grand Total	8,95,928

Office of the Chairman of the Board of Trustees for the Improvement of the city of Mysore
Dated 16th November 1909.

Wlk Krishnaswamirao
for Chairman

V

Statement B

Shewing the projects for the Improvement of the city of Mysore to be Submitted for Sanction of .. Government

Item no	Name of Project	amount
1	Constructing Drains in the remaining Blocks of No III Drainage area	82,800
2	Sanitary Improvements of no IV Drainage area	4,78,500
	Sanitary Improvements of no V Drainage area	28,000